

Figure 11: Status of Projects from the 2021-2024 TIP

Project Number	Project Name	Route	Scope	Total Cost	Status
29608	Epping	NH 125	NH Rte 125 Capacity and traffic management improvements from Brickyard Plaza to NH 87	\$2,689,817	On target to advertise 10/2024
40436	Exeter	NH Route 111 (Kingston Road)	Widen shoulders to 5' on Kingston Road (NH Route 111) for approximately 1.1 miles. (14-26TAP)	\$995,690	Delayed to 2023
40623	Exeter	NH 111A	Bridge Replacement to address Priority Bridge carrying NH 111A over Little River (Br No 075/078)	\$863,931	On target to advertise 11/2025
43849	Greenland	NH 33	Engineering assessment to improve resiliency and capacity to NH33 bridge over Winnicut River.	\$125,000	On target
41717	Hampstead	NH 121/Derry Rd/Depot Rd	Improve the intersection of NH121/Derry Rd/Depot Rd	\$174,369	On target to advertise 10/2027
40797	Hampton	NH 1A (Ocean Boulevard)	Improvements to NH 1A (Ocean Boulevard) from State Park Road to NH 27 (High St).	\$9,251,709	On target to advertise 10/2023
42573	Hampton	US Route 1	Address Red List bridge (163/184) carrying US 1 over PAR (Abd) in the Town of Hampton	\$550,000	On target to advertise 1/2028
26485	Hampton - Portsmouth	Hampton Branch Rail Corridor	Acquire 9.6 miles RR Corridor Hampton-Portsmouth & improve existing corridor surface for bike/ped	\$6,240,300	Advertised. Construction in 2023
16127	New Castle - Rye	NH 1B	Bridge replacement, Single Leaf Bascule Bridge, NH 1B over Little Harbor (Red List) Br No 066/071	\$9,622,837	On target to advertise 1/2023
41713	New Castle-Rye	NH 1A & 1B	Bicycle and pedestrian safety accommodations on NH 1A & 1B.	\$179,252	On target
28393	Newfields - Newmarket	NH 108	Bridge Replacement for bridges carrying NH 108 over BMRR lines Br No 127/081 & 125/054	\$392,700	On target to advertise 1/2026
42879	Newington	New Hampshire Ave/Arboretum Dr/Pease Blvd	Construct right turn lane on the Northbound direction of New Hampshire Ave Intersection	\$146,979	Delayed. Advertise 3/2025
11238	Newington - Dover	NH 16 / US 4 / SPLDG TPK	NH 16 Widen Turnpike Including Little Bay Bridges from Gosling Road to Dover Toll.	\$3,992,800	Complete
11238Q	Newington - Dover	NH 16, US 4 & Spaulding Turnpike	Reconstruct Spaulding Tpk from LBB to Dover Toll Booth & Exit 6 interchange (incl. new soundwalls)	\$13,903,577	Complete
11238S	Newington - Dover	Spaulding Turnpike / Little Bay Bridges	Remove the superstructure General Sullivan Br & provide the most cost effective bike/ped connection	\$14,388,114	On target to advertise 7/2023
29617	Newton	NH 108	Improvements to Rowe's Corner (Maple Ave, Amesbury Rd)	\$1,741,960	Delayed. Advertise 1/2024
41436	Newton	Pond Street	Address the Red List bridge carrying Pond Street over PAR in the Town of Newton (064/107)	\$144,403	On target to advertise 9/2028
24457	North Hampton	US Route 1	Superstructure replacement of bridge carrying US 1 over Boston & Maine RR (Red List Br No 148/132)	\$5,506,081	Delayed. Advertise 2/2024
42979	North Hampton	I-95	I-95 Exit 2 Bridge 078/070 Rehab to include deck replacement and bridge painting	\$5,563,900	Under Construction
40641	Plaistow	NH 121A / Main Street	Main Street Traffic Calming and Safety Improvements	\$327,183	On target to advertise 10/2025
40645	Plaistow	NH 125	Signal coordination and control along corridor from Mass S/L to Old County Road	\$275,000	On target to advertise 10/2024
10044E	Plaistow - Kingston	NH 125	Reconstruct NH 125: anticipated 3 lanes, from south of town line northerly approx 1.8 mi	\$14,500,820	Delayed. Advertise 4/2024
40644	Portsmouth	Market Street - RR	Railroad crossing upgrade on Market Street	\$69,000	On target
20258	Portsmouth	Peverly Hill Rd.	Const. new sidewalk and striped bicycle shoulders and associated drainage along Peverly Hill Road.	\$1,282,754	Delayed. Advertise 1/2024
29640	Portsmouth	US 1	US 1 Improvements (1.7 mi.) from Constitution Ave to Wilson Rd & from Ocean Rd to White Cedar Blvd	\$4,918,206	On target to advertise 3/2025
40642	Portsmouth	Maplewood Avenue	Complete Streets improvements on Maplewood Avenue from Congress Street to Vaughan Street	\$152,357	Project Dropped

Figure 11: Status of Projects from the 2021-2024 TIP

Project Number	Project Name	Route	Scope	Total Cost	Status
42874	Portsmouth	VARIOUS	Purchase and install eight electric charging stations for electric vehicles.	\$51,260	On target to advertise 9/2023
41752	Portsmouth	Elwyn Road	Add a multi-use path for bike/ped along Elwyn Rd extending from Rt1 to Harding Rd.	\$1,173,897	Delayed. Advertise 1/2026
43760	Portsmouth	I-95	Soundwalls/privacy fence along I-95 in Portsmouth	\$7,500,000	On target
13455	Portsmouth	US Route 1 Bypass	US 1 Bypass: Replace bridges along US Route 1 Bypass	NA	Complete
42350	Portsmouth	US 1/ Lang Rd/ Longmeadow Rd	Realign Lang Rd-connect to Longmeadow Rd	\$1,650,734	Complete
15731C	Portsmouth, NH - Kittery, ME	US Route 1 Bypass	Functional replacement for the PDA-DPH side barge wharf, SML Bridge ROW Mitigation.	\$42,689,216	Delayed. Advertise 7/2023
15731	Portsmouth, NH - Kittery, ME	US Route 1 Bypass	Bridge Replacement, US 1 Bypass over Piscataqua River (Sarah Mildred Long Bridge) (Red List)	NA	Complete
16189	Portsmouth, NH - Kittery, ME	I-95	PRESERVATION OF BRIDGE OVER PISCATAQUA RIVER (HIGH LEVEL BRIDGE)	\$11,014,157	Complete
16189B	Portsmouth, NH - York, ME	I-95	ITS Improvements to I-95 from Portsmouth, NH to York, ME	\$5,603,532	Under Construction
COAST5307	Program	Various	COAST operating, ADA, capital PM, planning, FTA 5307 funds plus pending CMAQ-to-FTA transfer.	\$14,990,998	Transit. In progress
MTA5307	Program	Manchester Transit Authority (MTA)	MTA operating, ADA, capital PM, planning utilizing FTA Section 5307 funds. Includes CART area.	\$17,452,545	Transit. In progress
MTA5310	Program	Manchester Transit Authority (MTA)	Funding for seniors and individuals w/ disabilities. Annual FTA Section 5310 apportionment - CART.	\$621,184	Transit. In progress
MTA5339	Program	Manchester Transit Authority (MTA)	Funding for capital vehicles and equipment for CART area. Annual FTA Section 5339 apportionment.	\$199,367	Transit. In progress
43002	Rye	NH Route 1A	Replacement of 4 ft x 5.5 ft stone walled, concrete deck culvert just north of Locke Rd.	\$1,372,458	On target to advertise 11/2023
43880	Salem	Rockingham Park Blvd	Replace Overhead Sign Structure near Policy Brook	\$1,302,198	Under Construction
42884	Salem	Various	Improve signal operation at 28 intersections to identify hardware and software upgrades needed.	\$200,000	Delayed. Advertise 10/2025
41750	Salem	Manchester & Lawrence Rail Line	0.3 miles of Bike-Ped trail along abandoned M&L rail line from Cluff Crossing to Rockingham Pk Blvd	\$101,876	Delayed. Advertise 1/2025
42885	Salem	NH 28	Construct Rail Trail along NH 28 for approximately 1 mile.	\$0	Delayed. Advertise 10/2025
12334	Salem	NH 28	Reconstruct Depot Intersection NH28 (Broadway) and NH 97 (Main Street) Add Turn Lanes on NH28 MUPCA	\$1,259,125	Under Construction
10418X	Salem To Manchester	I-93	Final Design (PE) and ROW for I-93 Salem to Manchester corridor post September 4, 2014	\$0	Complete
14800A	Salem To Manchester	I-93	MAINLINE, EXIT 1-Sta 1130 & NH38 (Salem), BRIDGES 073/063 & 077/063 Both Red List-DEBT SERV 13933D	\$20,813,225	Debt Service in progress
15904	Seabrook - Hampton	NH 1A	Reconstruction of Red List bridge carrying NH 1A over Hampton River (Br#235/025)	\$47,649,850	On target to advertise 9/2023
41711	Stratham	NH108/Bunker Hill Avenue	Signalization, Turn Lanes and Intersection Realignment at the NH108/ Bunker Hill Intersection.	\$239,627	On target to advertise 10/206